

JOIN FORCE BELLOWS CO., LTD.

1-1,共1頁

MILL CERTIFICATE

CERT NO: JFG20190321

CUSTOMER: EL ETERNAL(TAIWAN)CO.,LTD

DATE: 21/03/2019

ITEM	MODEL	QTY	SPEC.			MANUFACTURICHG DATA		MATERIAL						
			N.B. (INCH)	TOTAL LENGTH (mm)	AXIAL MOVEMENT (mm)	WORKING PRESSURE (Kg/cm ²)	DATE	NO.	BELLOWS	FLANGE	INT.SLEEVE	TUBE ENDS	TIE RODS	EXT.COVER
1	JF150SG	10	2"	300	+10-40	10K	21/03/2019	L21735	SUS304	FCD400 JIS 10K	SUS304	—	SS400	—
2	JF150SG	100	4"	300	+10-40	10K	21/03/2019	L21735	SUS304	FCD400 JIS 10K	SUS304	—	SS400	—
3	JF150SG	16	5"	300	+10-40	10K	21/03/2019	L21735	SUS304	FCD400 JIS 10K	SUS304	—	SS400	—
4	JF150SG	8	8"	300	+10-40	10K	21/03/2019	L21735	SUS304	FCD400 JIS 10K	SUS304	—	SS400	—
5	JF150SG	2	12"	300	+10-40	150psi	21/03/2019	L21735	SUS304	SS400 150LB	SUS304	—	SS400	—
6	JF400SG	6	10"	350	+10-40	300psi	21/03/2019	L21735	SUS304	SS400 PN40	SUS304	SS400	SS400	—
7	JF150SG	10	6"	300	+10-40	16bar	21/03/2019	L21735	SUS304	FCD400 PN16	SUS304	—	SS400	—
8	JF150SG	25	8"	300	+10-40	16bar	21/03/2019	L21735	SUS304	FCD400 PN16	SUS304	—	SS400	—
9	JF150SG	4	12"	300	+10-40	16bar	21/03/2019	L21735	SUS304	FCD400 PN16	SUS304	—	SS400	—

NOTE : Four Copies For this material Certificate

"DRAWN UNDER HONG LEONG BANK BERHAD,

LC NO: LC/PRA 040437, DATED: 13 FEBRUARY 2019"



李水田



JOIN FORCE BELLOWS CO., LTD.
MILL CERTIFICATE

CERT NO: JFC20190321



DATE : 21/03/2019

CUSTOMER: EL ETERNAL(TAIWAN)CO.,LTD

ITEM	MODEL	N.B. (INCH)	QTY	Inspection										Test			
				DN		Length		Flanges		Bellows		Welding		Bolts & Nuts		Pressure	Not accepted
				accepted	Not accepted	accepted	Not accepted	accepted	Not accepted	accepted	Not accepted	accepted	Not accepted	accepted	Not accepted	accepted	Not accepted
1	JF150SG	2"	10	√		√		√		√		√		√		√	
2	JF150SG	4"	100	√		√		√		√		√		√		√	
3	JF150SG	5"	16	√		√		√		√		√		√		√	
4	JF150SG	8"	8	√		√		√		√		√		√		√	
5	JF150SG	12"	2	√		√		√		√		√		√		√	
6	JF400SG	10"	6	√		√		√		√		√		√		√	
7	JF150SG	6"	10	√		√		√		√		√		√		√	
8	JF150SG	8"	25	√		√		√		√		√		√		√	
9	JF150SG	12"	4	√		√		√		√		√		√		√	

FINANCED UNDER BA BY
 HONGKONG BANK LTD

ORIGINAL

ITEM	MODEL	N.B. (INCH)	QTY	Inspection								Test
				DN	Length	Flanges	Bellows	Welding	Bolts & Nuts	Pressure		
Inspection & Test Standard	JF150SG	2"	10	DN50	300±3mm	JIS 10K	24	>3mm	1/2" x 3	The test medium is water, test pressure is 1.5 times the design pressure test pressure shall be maintained for 10mins		
	JF150SG	4"	100	DN100	300±3mm	JIS 10K	16	>3mm	1/2" x 3			
	JF150SG	5"	16	DN125	300±3mm	JIS 10K	15	>3mm	5/8" x 4			
	JF150SG	8"	8	DN200	300±3mm	JIS 10K	13	>3mm	5/8" x 4			
	JF150SG	12"	2	DN300	300±3mm	ANSI 150LB	12	>3mm	3/4" x 4			
	JF400SG	10"	6	DN250	350±3mm	PN40	12	>3mm	1-1/4" x 4			
	JF150SG	6"	10	DN150	300±3mm	PN16	14	>3mm	5/8" x 4			
	JF150SG	8"	25	DN200	300±3mm	PN16	13	>3mm	5/8" x 4			
	JF150SG	12"	4	DN300	300±3mm	PN16	12	>3mm	3/4" x 4			
	NOTE : Four Copies For this material Certificate											
"DRAWN UNDER HONG LEONG BANK BERHAD, LC NO: LCPRA 040437, DATED: 13 FEBRUARY 2019"												
NOTE :										Inspector		
								