



JOIN FORCE BELLOWS CO., LTD.

MILL CERTIFICATE


CERT NO: JFG20210818

DATE: 18/08/2021

CUSTOMER: ELETERNAL(TAIWAN)CO.,LTD

FINANCED UNDER BARY HONG LEONG BANK BHD

ITEM	MODEL	QTY	SPEC.			MANUFACTURICHG DATA		MATERIAL						
			N.B. (INCH)	TOTAL LENGTH (mm)	AXIAL MOVEMENT (mm)	WORKING PRESSURE (kg/cm ²)	DATE	NO.	BELLOWS	FLANGE	INT.SLEEVE	TUBE ENDS	TIE RODS	EXT.COVER
1	JF150SG	57	2"	300	+10-40	10K	18/08/2021	L22978	SUS304	FCD400 JIS 10K	SUS304	—	SS400	—
2	JF150SG	12	3"	300	+10-40	10K	18/08/2021	L22978	SUS304	FCD400 JIS 10K	SUS304	—	SS400	—
3	JF400SG	20	2"	350	+10-40	20	18/08/2021	L22978	SUS304	SS400 JIS 20K	SUS304	SS400	SS400	—
4	JF400SG	47	3"	350	+10-40	20	18/08/2021	L22978	SUS304	SS400 JIS 20K	SUS304	SS400	SS400	—
5	JF400SG	40	4"	350	+10-40	20	18/08/2021	L22978	SUS304	SS400 JIS 20K	SUS304	SS400	SS400	—
9	JF150SG	30	3"	300	+10-40	16bar	18/08/2021	L22978	SUS304	FCD400 PN16	SUS304	—	SS400	—
10	JF150SG	30	4"	300	+10-40	16bar	18/08/2021	L22978	SUS304	FCD400 PN16	SUS304	—	SS400	—
NOTE : Four Copies For this material Certificate								Company		Manager		Inspector		
"DRAWN UNDER HONG LEONG BANK BERHAD, LC NO: LCPRA 042026, DATED: 16 AUGUST 2021" /														



JOIN FORCE BELLOWS CO., LTD.

MILL CERTIFICATE

CERT NO: JFC2021/08/18

DATE: 2021/08/18

CUSTOMER: EL ETERNAL (TAIWAN) CO., LTD.

ITEM	MODEL	N.B. (INCH)	QTY	Inspection										Test					
				DN		Length		Flanges		Bellows		Welding		Bolts & Nuts		Pressure			
				accepted	Not accepted	accepted	Not accepted	accepted	Not accepted	accepted	Not accepted	accepted	Not accepted	accepted	Not accepted	accepted	Not accepted		
1	JF150SG	2"	57	√		√		√		√		√		√		√			
2	JF150SG	3"	12	√		√		√		√		√		√		√			
3	JF400SG	2"	20	√		√		√		√		√		√		√			
4	JF400SG	3"	47	√		√		√		√		√		√		√			
5	JF400SG	4"	40	√		√		√		√		√		√		√			
6	JF150SG	3"	30	√		√		√		√		√		√		√			
7	JF150SG	4"	30	√		√		√		√		√		√		√			
Inspection & Test Standard	JF150SG	2"	57	DN50	300±3mm	JIS-10K	24	>3mm	1/2"x3"	The test medium is water, test pressure is 1.5 times the design pressure test pressure shall be maintained for 10mins									
	JF150SG	3"	12	DN80	300±3mm	JIS-10K	20	>3mm	1/2"x3"										
	JF400SG	2"	20	DN50	350±3mm	JIS-20K	24	>3mm	1/2"x3"										
	JF400SG	3"	47	DN80	350±3mm	JIS-20K	20	>3mm	1/2"x4"										
	JF400SG	4"	40	DN100	350±3mm	JIS-20K	16	>3mm	1/2"x4"										
	JF150SG	3"	30	DN80	300±3mm	PN16	20	>3mm	1/2"x3"										
	JF150SG	4"	30	DN100	300±3mm	PN16	16	>3mm	1/2"x3"										
NOTE : Four Copies For this material Certificate "DRAWN UNDER HONG LEONG BANK BERHAD, LC NO: LCPRA 042026, DATED: 16 AUGUST 2021"											Company	Manager	Inspector						
NOTE :																			