



帝格阀门  
TOP VALVE

Outgoing Products Final Inspection Record  
客户出货成品最终检验记录表

表单编号: TP-QR-QCD-036

版本/改次: A/00

ORDER NO.	ZPO-1812-0022			DESCRIPTION.	BRASS BALL VALVE		
ART. NO.	AF600			SIZE	1/4"~2"		
TOTAL QTY.	11118			SAMPLING QTY.	70		
ACCEPTED QTY. (AC-合格判定数)	严次 CR	主次 MAJ	轻次 MIN	REJECT QTY. (RE-拒收数)	严次 CR	主次 MAJ	轻次 MIN
	0	1	2		1	2	3

Inspection standards (检验标准): 《 Outgoing finished production inspection standards 》 《 出货成品检验标准 》

Inspection Item 测试项目	Method/Equipment 检验方法/设备	Inspection results 检验结果	Unqualified Qty 不合格数		
			严次 CR	主次 MAJ	轻次 MIN
Code Check 编码检查	Visual 目测	N/A	0	0	0
Markings 外包装唛头	Visual 目测	PASS	0	0	0
Printing Data 印刷资料	Visual 目测	PASS	0	0	0
Packing Quality 包装质量	Visual 目测	PASS	0	0	0
Material Analysis 材质检查	Copper Analyzer 光谱仪	PASS, REPORT ENCLOSED	0	0	0
Thread Check 产品螺纹检验	Thread gauge 螺纹规	通Go CONFIRM TO BSPT	0	0	0
		止No-Go CONFIRM TO BSPT	0	0	0
Size 产品尺寸	Calipers 深度尺/卡尺	CONFIRM TO DRAWINGS	0	0	0
Handle Angle 手柄角度	Visual 目测	PASS	0	0	0
Printing 阀体印字	Visual 目测	PASS	0	0	0
Appearance 产品外观	Visual 目测	PASS	0	0	0
Ease of operation 手感	Manual 手动	PASS	0	0	0
Leakage 密封性	Airtight 气密	0.7-0.8 Mpa NO LEAKAGE	0	0	0
Total 总计:			0	0	0

(Remark) 备注:

玉环帝格阀门有限公司  
YUHUAN TOP VALVES CO., LTD.

任勇昆

Result判定: 合格  不合格  让步接收  审核/品管经理/日期:  
Pass  Rejection  Release ( Audit/Quality Manager/Date )

May 7th, 2020